

ARCHITECT'S SUPPLEMENTAL INSTRUCTION

ASI Number:	031
Date issued:	May 19, 2011
Project:	632588 — Ardsley Financial Group Headquarters
Location:	Corbin Tower, Levels 12–19
Owner:	Ardsley Financial Group
Contractor:	Thackston Bell Construction
Issued by:	Marguerite Okonkwo, AIA — Project Architect
Approved by:	Roland Ashcombe, AIA — Principal in Charge
Reference:	Substitution Request SR-014 dated March 2, 2011

INSTRUCTION

Delete Specification Section 09 05 61, Common Work Results for Flooring Preparation, in its entirety from the Contract Documents for Levels 12 through 19.

Adhered floor coverings scheduled on Levels 12 through 19 shall be installed over the prepared concrete substrate without the two-coat epoxy moisture vapor mitigation system previously specified. Surface preparation, post-mitigation testing, manufacturer adhesive approval and the joint ten year system warranty required by Section 09 05 61 are deleted with the Section.

The Finish Schedule will be reissued to reflect this instruction.

BASIS OF THIS INSTRUCTION

This instruction is issued on the written direction of the Owner and not on the professional recommendation of the Architect.

1. Ardsley Financial Group directed the deletion in writing on **May 17, 2011**, under the signature of Dana Truscott, Director of Corporate Real Estate, pursuant to a resolution of the Ardsley executive committee dated May 16, 2011.
2. That direction was given **over the Architect's written recommendation of April 6, 2011**, which recommended against the deletion on the basis of in-situ relative humidity of 92.1 to 96.4 percent measured per ASTM F2170 against a specification threshold of 85 percent, and which predicted adhesive breakdown, loss of bond and lifting of the floor covering within eight to fifteen years of installation.
3. The Owner's direction records that the Owner relied upon the independent assessment of Prewitt Building Science dated March 9, 2011, that the deletion is owner-directed, and that **the Owner accepts responsibility for future flooring performance issues arising from slab moisture on Levels 12 through 19.**

The Architect issues this ASI in accordance with the Owner's instruction and reiterates that the Architect's recommendation of April 6, 2011 is unchanged.

COST AND TIME

Change in Contract Sum by this instruction	None
Change in Contract Time by this instruction	None

This instruction is issued without change in Contract Sum or Contract Time. **Contractor to submit a proposed change order in the amount of \$347,900 as a credit to the Owner and a decrease of 18 calendar days**, in the amounts priced in SR-014, and to revise the flooring sequence accordingly.

ATTACHMENTS TO THIS ASI

1. Ardsley Financial Group written direction dated May 17, 2011
2. VAA letter of recommendation dated April 6, 2011
3. Substitution Request SR-014 dated March 2, 2011
4. Callenbach Materials Testing Report CMT-11-0412 dated February 8, 2011

Distribution: O. Radcliffe (Thackston Bell Construction) · D. Truscott (Ardsley Financial Group) · B. Kilcoyne (Ardsley Financial Group) · R. Ashcombe (VAA) · A. Nwachukwu (VAA) · Project file 632588