

PROJECT MEETING NO. 47 — MINUTES

Date of meeting: March 23, 2011, 10:00 a.m.

Location: Corbin Tower, Level 12 construction office

Recorded by: Marguerite Okonkwo, AIA — VAA

Issued: March 24, 2011

Distribution: D. Truscott (AFG), B. Kilcoyne (AFG), O. Radcliffe (TBC), R. Ashcombe (VAA), D. Farago (PBS)

Comments due within five business days of issue. Absent comment these minutes stand as the record of the meeting.

47.1 Attendance

D. Truscott, B. Kilcoyne — Ardsley Financial Group
O. Radcliffe, T. Mowbray — Thackston Bell Construction
R. Ashcombe, M. Okonkwo — VAA interiors + architecture
D. Farago — Prewitt Building Science (item 47.6 only)

47.2 Prior minutes

Meeting No. 46 minutes accepted without comment.

47.3 Schedule

Level 12 through 15 MEP rough-in complete. Levels 16 through 19 tracking two days behind. Flooring sequence remains the critical path item pending resolution of item 47.6.

47.4 Millwork and casework

Shop drawings for the Level 19 reception and pantry casework returned Revise and Resubmit. Resubmittal expected March 30.

47.5 Signage and graphics

Elevator lobby directory layouts under review by AFG brand group. No schedule impact.

47.6 Slab moisture — Section 09 05 61 — Substitution Request SR-014

Background. Section 09 05 61 requires a two-coat epoxy moisture vapor mitigation system across 142,000 SF on Levels 12 through 19, with an acceptance threshold of 85% RH measured per ASTM F2170. Callenbach Materials Testing reported 92.1% to 96.4% RH across fourteen in-situ probes on February 8, 2011 (Report CMT-11-0412). Twelve of fourteen probes exceeded 93%.

SR-014. Thackston Bell issued Substitution Request SR-014 on March 2, 2011, at the Owner's direction, pricing deletion of Section 09 05 61 in its entirety. Credit to Owner **\$347,900**. Schedule recovery **18 calendar days**, advancing substantial completion from October 3 to September 15, 2011.

Prewitt position (D. Farago). Prewitt performed ASTM F1869 anhydrous calcium chloride testing at nine locations on March 1–4, 2011, returning 2.9 to 3.4 lb/1,000 SF/24 hr against the 5.0 lb limit published for the carpet tile adhesive. Prewitt's opinion is that the mitigation system is not required. Mr. Ashcombe noted that the resilient products carry a 3.0 lb limit and that five of Prewitt's nine results are at or above it. Mr. Farago acknowledged the F2170 readings and stated that the two methods measure different quantities.

VAA position (R. Ashcombe). VAA does not accept F1869 as a substitute for F2170 on lightweight fill over metal deck, on the basis that calcium chloride testing characterizes only the uppermost portion of the slab and reads low on a substrate that dries from one face. Section 09 05 61 Article 1.2.D expressly excludes F1869 on this Project. VAA's recommendation is unchanged: the mitigation system stays.

Contractor position (O. Radcliffe). Thackston Bell priced SR-014 at the Owner's request, does not recommend the deletion, and will not implement any change to the flooring assembly without an ASI.

Owner position (D. Truscott). Ardsley is weighing the credit and the 18 days against the design team's recommendation. The decision will go to Ardsley's executive committee. Ms. Truscott asked that VAA state its position formally in writing so that the record is unambiguous either way.

Action items:

No.	Action	By	Due
47.6a	Issue VAA's formal written recommendation on SR-014	R. Ashcombe (VAA)	April 8, 2011
47.6b	Present SR-014 to Ardsley executive committee	D. Truscott (AFG)	Committee date TBD
47.6c	Hold flooring sequence pending direction	O. Radcliffe (TBC)	Ongoing
47.6d	No ASI to be issued absent written Owner direction	M. Okonkwo (VAA)	Ongoing

47.7 Next meeting

Meeting No. 48, April 6, 2011, 10:00 a.m., Level 12 construction office.

END OF MINUTES NO. 47