

THACKSTON BELL CONSTRUCTION
General Contractors — License 641882
3300 Sepulveda Boulevard, El Segundo, California

SUBSTITUTION / DELETION REQUEST

Request No.: SR-014

Date: March 2, 2011

Project: 632588 — Ardsley Financial Group Headquarters, Corbin Tower, Levels 12–19

To: Roland Ashcombe, AIA — VAA interiors + architecture

From: Owen Radcliffe — Project Manager, Thackston Bell Construction

Originated by: Owner (Ardsley Financial Group), verbal request of February 24, 2011

1. Scope affected

Section 09 05 61 — Common Work Results for Flooring Preparation. Two-coat 100% solids epoxy moisture vapor mitigation system, basis of design Sentrix MVB-200, Levels 12 through 19.

2. Request

Delete Section 09 05 61 in its entirety from the Contract Documents. No substitute product is proposed. Adhered floor coverings would be installed directly over the prepared concrete substrate.

3. Cost and schedule effect

Item	Quantity	Unit	Rate	Amount
Surface preparation, shot blast to CSP 3	142,000	SF	\$0.38	\$53,960
Epoxy moisture vapor barrier, two coats, material	142,000	SF	\$1.42	\$201,640
Application labor, two coats	142,000	SF	\$0.51	\$72,420
Post-mitigation testing and manufacturer sign-off	1	LS	\$6,400	\$6,400
Joint system warranty administration	1	LS	\$13,480	\$13,480

Item	Quantity	Unit	Rate	Amount
Total credit to Owner	142,000	SF	\$2.45	(\$347,900)

Schedule effect: deletion removes **18 calendar days** from the flooring sequence on the current program (application, cure and retest windows across eight floors). Substantial completion advances from October 3, 2011 to September 15, 2011.

4. Contractor's position

Thackston Bell has priced this request because the Owner directed us to price it. **Thackston Bell does not recommend the deletion** and takes no position on the moisture condition of the slab, which is a matter for the design team and the testing agency.

Thackston Bell will not implement this deletion on the basis of this request. An Architect's Supplemental Instruction is required before any change to the flooring assembly is made in the field.

5. Attachments referenced

- Callenbach Materials Testing Report CMT-11-0412 dated February 8, 2011
- Sentrix MVB-200 quotation, Vantage Interior Floors, dated February 28, 2011

Submitted by: Owen Radcliffe, Project Manager

Architect's action: ☐ Approved ☐ Approved as noted ☐ Not approved ☐ **Referred to Owner for direction**